



WEEKLY SUMMARY REPORT – CONTRACT WEEK 33

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



Date: 5/6/2024 to 5/10/2024			
Inspectors: Mackenzie Hudson	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Days of Week: Monday to Friday	Contract Days: 225 to 229	Total Days: 229	Accident Report #: N/A
Canal(s) Worked In: A-A		Stations Worked Between: 13+80 to 13+70	

General

Remarks

#1 – Prime Contractor – Quality Enterprises:

Monday 5-6-2024:

- Contractor took hopper to staging area at 1300 Curlew Avenue to transport Epiroc grinder and fuel cube to Canal A-A.
- Epiroc grinder arrived at staging area at 10:50am. Contractor transported Epiroc grinder to Canal A-A from 11:00am to 11:40am. Contractor left site at 12:10pm and returned at 1:30pm.
- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+80.
- Contractor grinded rock from 1:40pm to 5:00pm. Contractor staged equipment and opened the canal at 5:05pm.
- Contractor has a barge, an excavator, one hopper, a fuel cube, and a push boat staged overnight at station 12+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Epiroc grinder, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Tuesday 5-7-2024:

- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+80 moving toward station 13+70 in the southwest direction.
- Contractor grinded rock from 7:30am to 12:10pm. Contractor left site and returned to resume grinding from 1:20pm until 5:00pm. Contractor staged equipment and opened the canal at 5:05pm.
- Contractor has a barge, an excavator, one hopper, a fuel cube, and a push boat staged overnight at station 14+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Epiroc grinder, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Wednesday 5-8-2024:

- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+70.
- Contractor grinded rock from 8:00am to 5:00pm. Contractor staged equipment and opened canal at 5:05pm.



WEEKLY SUMMARY REPORT – CONTRACT WEEK 33

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



- Contractor has a barge, an excavator, one hopper, a fuel cube, and a push boat staged overnight at station 14+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Epiroc grinder, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Thursday 5-9-2024:

- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+70.
- Contractor grinded rock from 8:00am to 5:00pm. Contractor staged equipment and opened the canal at 5:05pm.
- Contractor has a barge, an excavator, one hopper, a fuel cube, and a push boat staged overnight at station 14+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Epiroc grinder, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Friday 5-10-2024:

- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+70.
- Contractor grinded rock from 7:30am to 4:30pm. Contractor opened the canal at 4:40pm.
- Contractor has a barge, an excavator, one hopper, a fuel cube, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Epiroc grinder, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Note: Daily reports for the week attached.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 5/6/2024			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Monday	Contract Day: 225	Week: 33	Accident Report #: N/A
High Temp (°F): 89 °F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 11:56 AM – 3.1'
Low Temp (°F): 70 °F	Wind: 8 to 12 mph	Wind: 11 to 13 mph	Low Tide: 6:07 AM – 0.9'
Canal Worked In: A-A	Stations Worked Between:	13+80	

General

#1 – Prime Contractor – Quality Enterprises:

- Contractor took hopper to staging area at 1300 Curlew Avenue to transport Epiroc grinder and fuel cube to Canal A-A.
- Epiroc grinder arrived at staging area at 10:50am. Contractor transported Epiroc grinder to Canal A-A from 11:00am to 11:40am. Contractor left site at 12:10pm and returned at 1:30pm.
- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+80.
- Contractor grinded rock from 1:40pm to 5:00pm. Contractor staged equipment and opened the canal at 5:05pm.
- Contractor has a barge, an excavator, one hopper, a fuel cube, and a push boat staged overnight at station 12+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Epiroc grinder, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	4
1	CAT 323	Excavator - Barge	1	1	4
1	CAT 326	Excavator – Long Reach	1	1	1
1	FL6223TB	Push Boat	1	1	8
1	FL2474PP	Support Boat	1	1	2
1	N/A	Hopper	2	1	2

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours

N 70 300 NW 330 N 0 30 NE

☀ 341°N (T) ● 26°7'24"N, 81°47'2"W ±13ft ▲ 9ft



06 May 2024, 08:01:02

SW W NW
210 240 270 300 330

☀ 278°W (T) ☉ 26°7'24"N, 81°47'3"W ±13ft ▲ 11ft



06 May 2024, 08:07:38

Push boat taking hopper to staging area.



☀ 179°S (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 11ft



06 May 2024, 09:22:26

Long reach excavator loading fuel cube into hopper.



☀ 146°SE (T) ● 26°8'15"N, 81°47'16"W ±13ft ▲ 10ft



06 May 2024, 10:57:33

Long reach excavator moving Epiroc grinder.



☉ 346°N (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 2ft



06 May 2024, 11:41:00

323 excavator lifting Epric grinder out of hopper.



☀ 9°N (T) ● 26°7'24"N, 81°47'2"W ±13ft ▲ -18ft



06 May 2024, 13:42:09

323 excavator grinding rock at station 13+80 in Canal A-A.



☀ 8°N (T) ☉ 26°7'24"N, 81°47'2"W ±22ft ▲ 2ft



06 May 2024, 14:30:38

323 excavator grinding rock at station 13+80 in Canal A-A.



☉ 4°N (T) ☉ 26°7'24"N, 81°47'3"W ±13ft ▲ -16ft



06 May 2024, 15:30:57

323 excavator grinding rock at station 13+80 in Canal A-A.



☀ 6°N (T) ● 26°7'24"N, 81°47'3"W ±9ft ▲ 0ft



06 May 2024, 16:30:20

323 excavator grinding rock at station 13+80 in Canal A-A.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 5/7/2024			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Tuesday	Contract Day: 226	Week: 33	Accident Report #: N/A
High Temp (°F): 89 °F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 12:29 PM – 3.3'
Low Temp (°F): 71 °F	Wind: 9 mph	Wind: 12 to 13 mph	Low Tide: 6:51 AM – 1.0'
Canal Worked In: A-A	Stations Worked Between:	13+80 to 13+70	

General

#1 – Prime Contractor – Quality Enterprises:

- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+80 moving toward station 13+70 in the southwest direction.
- Contractor grinded rock from 7:30am to 12:10pm. Contractor left site and returned to resume grinding from 1:20pm until 5:00pm. Contractor staged equipment and opened the canal at 5:05pm.
- Contractor has a barge, an excavator, one hopper, a fuel cube, and a push boat staged overnight at station 14+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Epiroc grinder, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	1	10	Unskilled Laborer	1	10	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	8
1	CAT 323	Excavator - Barge	1	1	8
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	1	8
1	FL2474PP	Support Boat	1	1	2
1	N/A	Hopper	2	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



☉ 2°N (T) ☉ 26°7'24"N, 81°47'3"W ±9ft ▲ 15ft



07 May 2024, 07:58:33

323 excavator grinding rock at station 13+80 in Canal A-A.



☀ 4°N (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 10ft



07 May 2024, 09:09:37

323 excavator grinding rock at station 13+80 in Canal A-A.



☀ 4°N (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 8ft



323 excavator grinding rock at station 13+80 in Canal A-A.



☀ 6°N (T) ● 26°7'24"N, 81°47'3"W ±9ft ▲ 9ft



323 excavator grinding rock at station 13+80 in Canal A-A.



☀ 19°N (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 5ft



323 excavator grinding rock at station 13+80 in Canal A-A.



☉ 5°N (T) ☉ 26°7'24"N, 81°47'2"W ±13ft ▲ 0ft



07 May 2024, 13:21:54

323 excavator grinding rock at station 13+80 in Canal A-A.



☀ 4°N (T) ● 26°7'24"N, 81°47'3"W ±9ft ▲ 7ft



07 May 2024, 14:03:58

323 excavator grinding rock at station 13+80 in Canal A-A.



☉ 1°N (T) ☉ 26°7'24"N, 81°47'3"W ±13ft ▲ 5ft



07 May 2024, 15:00:40

323 excavator grinding rock at station 13+70 in Canal A-A.



☉ 2°N (T) ☉ 26°7'24"N, 81°47'3"W ±29ft ▲ 10ft



07 May 2024, 16:01:07

323 excavator grinding rock at station 13+70 in Canal A-A.



☀ 4°N (T) ● 26°7'24"N, 81°47'2"W ±13ft ▲ 10ft



07 May 2024, 17:00:02

323 excavator grinding rock at station 13+70 in Canal A-A.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 5/8/2024			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Wednesday	Contract Day: 227	Week: 33	Accident Report #: N/A
High Temp (°F): 90 °F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 1:03 PM – 3.4'
Low Temp (°F): 74 °F	Wind: 9 to 10 mph	Wind: 13 to 14 mph	Low Tide: 7:35 AM – 1.2'
Canal Worked In: A-A	Stations Worked Between:	13+70	

General

#1 – Prime Contractor – Quality Enterprises:

- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+70.
- Contractor grinded rock from 8:00am to 5:00pm. Contractor staged equipment and opened canal at 5:05pm.
- Contractor has a barge, an excavator, one hopper, a fuel cube, and a push boat staged overnight at station 14+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Epiroc grinder, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator - Barge	1	1	9
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	3
1	N/A	Hopper	2	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



☉ 346°N (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 7ft



08 May 2024, 08:17:53

323 excavator grinding rock at station 13+70 in Canal A-A.



☀ 349°N (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 18ft




08 May 2024, 09:08:05

323 excavator grinding rock at station 13+70 in Canal A-A.



323 excavator grinding rock at station 13+70 in Canal A-A.



08 May 2024, 11:01:24

323 excavator grinding rock at station 13+70 in Canal A-A.



☉ 322°NW (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 21ft



08 May 2024, 12:01:36

323 excavator grinding rock at station 13+70 in Canal A-A.



☀ 323°NW (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 8ft



323 excavator grinding rock at station 13+70 in Canal A-A.



☉ 326°NW (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 13ft



08 May 2024, 14:00:32

323 excavator grinding rock at station 13+70 in Canal A-A.



☀ 358°N (T) ● 26°7'24"N, 81°47'2"W ±16ft ▲ 8ft



08 May 2024, 15:00:30

323 excavator grinding rock at station 13+70 in Canal A-A.



☀ 0°N (T) ● 26°7'24"N, 81°47'2"W ±22ft ▲ 9ft



08 May 2024, 16:01:08

323 excavator grinding rock at station 13+70 in Canal A-A.



☀ 0°N (T) ☉ 26°7'24"N, 81°47'2"W ±22ft ▲ 10ft



08 May 2024, 16:56:25

323 excavator grinding rock at station 13+70 in Canal A-A.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 5/9/2024			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Thursday	Contract Day: 228	Week: 33	Accident Report #: N/A
High Temp (°F): 89 °F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 1:38 PM – 3.3'
Low Temp (°F): 73 °F	Wind: 11 to 14 mph	Wind: 11 to 13 mph	Low Tide: 8:17 AM – 1.3'
Canal Worked In: A-A	Stations Worked Between:	13+70	

General

#1 – Prime Contractor – Quality Enterprises:

- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+70.
- Contractor grinded rock from 8:00am to 5:00pm. Contractor staged equipment and opened the canal at 5:05pm.
- Contractor has a barge, an excavator, one hopper, a fuel cube, and a push boat staged overnight at station 14+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Epiroc grinder, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator - Barge	1	1	9
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	3
1	N/A	Hopper	2	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



☉ 354°N (T) ☉ 26°7'25"N, 81°47'2"W ±121ft ▲ 11ft



09 May 2024, 08:05:47

323 excavator grinding rock at station 13+70 in Canal A-A.



☀ 317°NW (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 9ft



09 May 2024, 09:04:59

323 excavator grinding rock at station 13+70 in Canal A-A.



☀ 316°NW (T) ● 26°7'24"N, 81°47'2"W ±13ft ▲ 13ft



09 May 2024, 10:01:40

323 excavator grinding rock at station 13+70 in Canal A-A.



☀ 319°NW (T) ● 26°7'24"N, 81°47'2"W ±13ft ▲ 11ft



09 May 2024, 11:01:34

323 excavator grinding rock at station 13+70 in Canal A-A.



☀ 311°NW (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 14ft



09 May 2024, 12:00:06

323 excavator grinding rock at station 13+70 in Canal A-A.



☀ 325°NW (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 10ft



09 May 2024, 13:02:12

323 excavator grinding rock at station 13+70 in Canal A-A.



☀ 358°N (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 5ft



09 May 2024, 14:01:55

323 excavator grinding rock at station 13+70 in Canal A-A.



☀ 1°N (T) ☉ 26°7'24"N, 81°47'2"W ±16ft ▲ 8ft



09 May 2024, 15:00:29

323 excavator grinding rock at station 13+70 in Canal A-A.



☀ 351°N (T) ● 26°7'24"N, 81°47'2"W ±13ft ▲ 5ft



09 May 2024, 16:58:05

323 excavator grinding rock at station 13+70 in Canal A-A.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 5/10/2024			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Friday	Contract Day: 229	Week: 33	Accident Report #: N/A
High Temp (°F): 89 °F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 2:15 PM – 3.2'
Low Temp (°F): 73 °F	Wind: 13 to 15 mph	Wind: 9 to 11 mph	Low Tide: 8:57 AM – 1.4'
Canal Worked In: A-A	Stations Worked Between:	13+70	

General

#1 – Prime Contractor – Quality Enterprises:

- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+70.
- Contractor grinded rock from 7:30am to 4:30pm. Contractor opened the canal at 4:40pm.
- Contractor has a barge, an excavator, one hopper, a fuel cube, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Epiroc grinder, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator - Barge	1	1	9
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	2
1	N/A	Hopper	2	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



☀ 317°NW (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 9ft



10 May 2024, 07:57:44

323 excavator grinding rock at station 13+70 in Canal A-A.



☉ 323°NW (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 26ft



10 May 2024, 08:55:24

323 excavator grinding rock at station 13+70 in Canal A-A.



☉ 322°NW (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 18ft



323 excavator grinding rock at station 13+70 in Canal A-A.



☉ 322°NW (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 6ft



323 excavator grinding rock at station 13+70 in Canal A-A.



☉ 326°NW (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 10ft



323 excavator grinding rock at station 13+70 in Canal A-A.



☀ 323°NW (T) ● 26°7'24"N, 81°47'2"W ±29ft ▲ 14ft



10 May 2024, 12:54:27

323 excavator grinding rock at station 13+70 in Canal A-A.



☉ 355°N (T) ☉ 26°7'24"N, 81°47'3"W ±22ft ▲ 43ft



10 May 2024, 13:59:44

323 excavator grinding rock at station 13+70 in Canal A-A.



☉ 354°N (T) ● 26°7'24"N, 81°47'3"W ±36ft ▲ 27ft



10 May 2024, 14:57:42

323 excavator grinding rock at station 13+70 in Canal A-A.



☉ 351°N (T) ☉ 26°7'24"N, 81°47'2"W ±13ft ▲ 7ft



10 May 2024, 15:55:16

323 excavator grinding rock at station 13+70 in Canal A-A.



☉ 271°W (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 30ft



10 May 2024, 16:36:08

Contractor exiting Canal A-A.